




# Rail Baltica in Latvia - procurement plan and approach in 2023

**Einārs Jaunzems**

Director of the Project Implementation and  
Management Department








## Project implementation progress in Latvia 2023

- Construction works ongoing in **Rail Baltica Riga Central Station section and International Airport «Riga» section**
- Ongoing design for **intermodal freight terminal**
- Ongoing design for **16 + 1 regional stations**
- Design of **infrastructure maintenance facilities** in progress
- Large scale **mainline construction** procurement (approx. 220 km) ongoing
- **A tender for the expertise of construction** projects of important Latvian Rail Baltica infrastructure facilities outside of Riga ongoing
- The development of the **railway infrastructure management model**





## Mainline construction

### Strategy

- ◉ Internationally recognized large scale contractor to be chosen
- ◉ Crossing of Riga city and borderline sections will be included in separate procurements

### Construction tender

- ◉ Approx 220km
- ◉ Valuation of offers
- ◉ Contract to be signed summer 2023

### Supervision tender

- ◉ Approx 220km
- ◉ Offers received
- ◉ Contract to be signed summer 2023



# Upcoming **Rail Baltica** Latvia procurements 2023







## Upcoming procurements 2023

### Design works of rolling stock depo in Jaunmārupe

Scope of works: Development of DTD for a rolling stock facility

Date: 07/2023

Contract to be signed: 2024

### Designing of the Rail Baltica Multimodal cargo terminal at Riga Airport

Scope of works: Development of DTD for a cargo terminal with military capabilities

Date: 07/2023

Contract to be signed: 2024



# Ongoing **Rail Baltica** Latvia construction works





# Rail Baltica Central Station hub

## Status update

- Finished column structures up to the platform beams
- Construction of the supporting elevator and stairwell up to the level of the waiting hall ongoing
- The first spans near the bus station have been built
- The planned support wall between Lāčplēša and Dzirnava streets is completed
- An overpass structure over Lāčplēša Street finished
- Several large-scale structures demolished, e.g. shopping centre Titanic, bunker
- One of the two retaining walls of the RB viaduct over the city canal was built
- The pile works on the southern side have been completed
- Project design is completed







## Rail Baltica station at Riga International Airport

### Status update

- Ongoing construction of station building concrete structures and railway estacade
- Air To Rail tunnel works – phase 1 completed
- New access roads under construction in total length 1990 m
- Communications relocated in total length of 40103 m;
- Piles drilled up till now – 403 (75% from all piles in section)
- Section 1 to be finished Q1 2024







Thank you!



[www.edzl.lv](http://www.edzl.lv)



[edzl@edzl.lv](mailto:edzl@edzl.lv)

Einārs Jaunzems

30 March 2023



Co-financed by the Connecting Europe  
Facility of the European Union

