

**DESIGN AND DESIGN SUPERVISION SERVICES FOR THE CONSTRUCTION OF THE NEW LINE ON THE
SECTION FROM ESTONIAN/LATVIAN STATE BORDER TO VANGAŽI SUMMARY**

Agreement

Design and design supervision services for the construction of the new line on the section from Estonian/Latvian state border to Vangaži No 1.19/LV-16 dated 30 March 2020 (Agreement).

Amendment's description

This agreement amendment is related to the changes made in the interim deadlines of the Agreement milestones (changes in performance schedule due to COVID-19 pandemic). Changes were made to the Agreement Appendix 3 "Programme", other Agreement conditions remains unchanged.

Prior amendments in the Agreement COVID-19 pandemic situation produced negative impact was assessed. This Force Majeure event negatively impacted the following Client's Agreement administration activities - site investigations control activities in the Republic of Latvia and alignment of milestones with affected parties and beneficiaries. COVID-19 pandemic situation negatively affected the designer's agreement timely performance activities due to limited travel and subsequently limited on-site access in the Republic of Latvia, work stoppage due to distant work rearrangements. As a result, precisely quantified and justified extension of time was established and changes made in the Appendix 3 "Programme". COVID-19 pandemic situation related Agreement amendments neither the Client nor the designer couldn't foresee necessity of such amendments before COVID19 pandemic situation outbreak.