

Salaspils – Vangaži - Misa Agreement amendments summary

1. Agreement

Salaspils – Vangaži - Misa Design Services and Design Supervision Services Agreement No 8/2019-42 dated 5 July 2019 (Agreement).

2. Regarding combined Daugava bridge Concept design amendments

Concept design of Daugava bridge was developed according to Agreement amendments signed on 29 December 2020. Due complexity of the design process of unique structure additional solutions had to be found to comply with Design Guidelines, affected party requirements. These additional scope of works were previously unforeseen and were found out during the effective design of the Concept design, thus additional time and money was required to complete Concept design due to complex technical criteria.

As part of the additional scope Consultant provided additional designs for:

- Combined Daugava Bridge cross-section design (re-designed truss girder);
- re-design of A4/A6 interchange;
- re-design of P85 interchange;
- re-calculation of BoQ for new solutions.

Additional scope of works for the Concept design rightfully triggered extension of time of delivery of rest of the Additional services. Namely, the Concept design is a subordinate milestone and any delays of its development produce a consecutive and proportionate delays for the rest of the Additional services. Evidently, the Additional services delivery arrangement is fully dependent on the Concept design preparation which is clearly reflected in the initially proposed delivery system: first the designer shall prepare and align the Concept design, align it with the Client and the Beneficiary, and only then proceed with the Site Investigations and the Master Design and based on the Master Design data the designer will deliver the Detailed Technical Design thus completing the delivery of the Additional services.

Therefore, justified amount which pertains to the rest of the Additional services equals the delayed time (91 days) for the Concept design. In this respect:

- additional Site Investigations under DPS 3, including the part of Initial geological investigations for Value Engineering under DPS 3, submission deadline extended by 91 days;
- additional Master Design Services under DPS 3 submission deadline extended by 91 days;
- additional Detailed Technical Design Services under DPS 3 submission deadline extended by 91 days.

Amendments are made under the provisions of Clause 2 and 3 of Section 3 of Article 61 of PPL, considering Contracting Authority needs additional construction work, services or supplies that were not included in the initial procurement, and a change of the economic operator would cause significant increase of costs, and it cannot be made due to economic or technical reasons such as interchangeability or interoperability with the existing equipment, services or installations purchased under the initial procurement, or the change of the economic operator would cause significant inconveniences and the amendments to the procurement contract are necessary due to such reasons which the contracting authority could not foresee in advance.

Based on the assessment provided in this section it is evident that the subject of the additional scope of works could not have been foreseen by the diligent contracting authority and would occur regardless of

the selected Tenderer therefore there is no disturbance to the evaluation results and subject of additional assignment does not impact the context of the evaluation.

Justified value of the Additional scope of works is EUR 44'733,12 (forty-four thousand seven hundred thirty three *euro* and twelve cents) VAT exclusive and covers additional three months of work for the Consultant.